

Construction Monitoring Report

Thank you for giving Macro Ltd. an opportunity to undertake construction monitoring and submit a PS4 for the inspections for the project below. We have carried out the site visit in accordance with construction schedule as per consented plans.

PROJECT DETAILS

Address	71 Sar Street, Wadestown, Wellington 6012, New Zealand	Ref	P0095
Engineer	Andy Yang	Date	30/11/2021
Inspection Type	Pre-pour BW	CM	CMR17

PASSED ITEMS (from initial inspection)

Blockwall masonry typical reinforcement as per plan
Masonry column location and reinforcement as per plan
Block ports clean

**FAILED ITEMS to be resolved prior to pour. Builder to supply photos prior to Engineer Approval

FAILED ITEMS AND CONSTRUCTION CHANGES

Masonry T-Junction to be amended to follow typical details as per Consented Plans
Block corner transitions - to be boxed out during pour

Please refer to site photos on next page/s. For each failed items, additional site inspection is required. Site photos from the builder can be provided for in lieu of a site inspection as per prior arrangement with the Engineer.



29/11/2021 10:00:00 AM Masonry block column - 4/HD16 with R10-200 ties. Location as per plan



30/11/2021 10:00:00 AMBlockwall masonry column - location as per plan



29/11/2021 10:00:00 AM Corner junction to be amended. Details to follow Typical T-Junction as per approved consented plans (refer to General Notes). Photos to be supplied by the builder.



29/11/2021 10:00:00 AM Masonry column bars - as per plan



29/11/2021 10:05:00 AM Typical reinforcement detail as per plan



29/11/2021 10:05:39 AM General block ports clean



29/11/2021 10:06:11 AMBlockwork transitions - to be boxed out during pour